



Program Administrator's Project Recommendation

November 15, 2024

Community Solar Program - Docket No. UM 1930

On October 30, 2024, in Order No. 24-364, the Commission permitted the delegation of Commission authority to the Community Solar Program Administrator (PA) to grant noncontroversial project pre-certifications, waivers, extensions, and amendments. Under the permitted delegation of authority, Staff will post the PA's project recommendation to UM 1930 with a comment period of two weeks. If no comments in opposition are received prior to the end of the comment period, the recommendation will go into effect. If comments in opposition are received prior to the end of the comment period, the recommendation will not go into effect and the matter will be referred to the Commission for a decision at the next available public meeting.

Staff posts the PA's recommendation to grant the following Certification deadline extensions for eight projects:

- three months for PGE-2020-15 (Belvedere Solar)
- four months for PGE-2020-11 (Cork Solar LLC)
- two months for PGE-2021-115 (Mompano Solar)
- five months for PGE-2020-19 (Dover Solar)
- two months for PGE-2020-53 (Marquam Creek Solar LLC)
- two months for PGE-2020-37 (Gun Club Solar LLC)
- six months for PGE-2020-55 (Zena Solar, LLC)
- two months for PP-2021-113 (Chapman Creek Solar)

The PA has reviewed the eight project Certification deadline extension requests and has recommended granting the extensions. Those extension requests are included below. Staff finds the PA's recommendations to be noncontroversial and that granting the extensions may be delegated to the PA. Stakeholders in opposition of the PA's recommendations should post comments to UM 1930 by December 2, 2024.

To Submit Public Comment:

Stakeholders can submit written comments on the PA's recommendation by email to puc.filingcenter@puc.oregon.gov. Please email puc.hearings@puc.oregon.gov to be added to the UM 1930 docket service list and receive notifications in the UM 1930 docket.

Joe Abraham
Oregon Public Utility Commission
201 High St. SE
Salem, OR 97301
(503) 428-0699
joseph.abraham@puc.oregon.gov



Project Amendment Review and Recommendation

The Oregon Community Solar Program Administrator (PA) has reviewed the amendment request of the project described below and recommends that the Certification deadline be extended by four months.

Project Information

Project ID: PGE-2020-15

Project Name: Belvedere Solar

Project Manager: Belvedere Solar PM, LLC

Subscription Manager: Common Energy LLC

Utility Service Area: PGE

Project Site Address: 9526-9530 Mt Angel Highway NE, Mt. Angel, OR 97362

Project Size (kW-AC): 2,970

Carveout-eligible: No

Current Program Status and Date Achieved: Pre-certified, 4/27/2020

Project Description

Belvedere Solar is a 2,970 kW-AC project located in Mt. Angel, Oregon, in Marion County.

Belvedere Solar PM, LLC is controlled by Luminance. Outreach and customer management for the project are conducted through Common Energy LLC.

Review Summary

Date Review Completed: 11/5/2024

Nature of the Amendment Request: Extend Certification Deadline

PA Recommendation: Approve

Review Notes

Current Certification Deadline: August 19, 2024

Recommended Certification Deadline: December 3, 2024

The Project Manager has met all the requirements for Certification except for low-income enrollment. The project also exceeds the 50% large commercial maximum capacity requirement allowed by the Program. The PA team notes that the Low-Income Facilitator (LIF) is experiencing a high number of projects requesting their assistance with filling the Program's low-income capacity requirement in a short period of time slowing the rate at which they can fill the projects with low-income leads. This is due to previously delayed Tier 1 Projects reaching Certification at the same time as Tier 2 Projects. The LIF is working with Subscription Managers to fill the projects as quickly as they can. The Project Manager is requesting a three-month extension to work with the LIF to complete low-income enrollment and comply with the larger commercial maximum capacity requirement. To ensure the PA's recommendation takes effect before the PA's recommended Certification deadline, the PA is extending the Certification deadline to December 3, 2024.

Attachments Included

The extension request from the Project Manager is attached.



October 24, 2024

Program Administrator
Oregon Community Solar Program administrator@oregoncsp.org

RE: Community Solar Program Extension of the Certification Deadline

Dear Program Administrator,

On behalf of Belvedere Solar PM, LLC (“Luminace”), as owner of the Project Manager listed below, we hereby submit this letter requesting an extension of the Certification period to correspond with the utility’s interconnection schedule.

Project	Project Manager
Belvedere	Belvedere Solar PM, LLC

This project is on track to achieve COD around October 15, 2024, however I am requesting a certification extension to allow for CEP and Common Energy to finish LMI verification. We are requesting a 90-day extension.

Current certification deadline: August 19, 2024

Requested extension certification deadline: November 19, 2024

Thank you for your consideration of our request for an extension. Please contact my colleague Julia Peacock at 301-775-9511 or Julia.peacock@luminace.com if you have any questions.

Sincerely,

Mohammed Habul
Vice President

cc: John Drexinger, Julia Peacock (Luminace)



Project Amendment Review and Recommendation

The Oregon Community Solar Program Administrator (PA) has reviewed the amendment request of the project described below and recommends that the Certification deadline be extended by four months.

Project Information

Project ID: PGE-2020-11

Project Name: Cork Solar LLC

Project Manager: Cork Solar PM, LLC

Subscription Manager: Common Energy LLC

Utility Service Area: PGE

Project Site Address: 33258 South Adams Road, Molalla, OR 97038

Project Size (kW-AC): 1,260

Carveout-eligible: No

Current Program Status and Date Achieved: Pre-certified, 5/02/2023

Project Description

Cork Solar is a 1,260 kW-AC project located in Molalla, Oregon, in Clackamas County. Cork Solar PM, LLC is controlled by Luminace. Outreach and customer management for the project are conducted through Common Energy LLC.

Review Summary

Date Review Completed: 11/5/2024

Nature of the Amendment Request: Extend Certification Deadline

PA Recommendation: Approve

Review Notes

Current Certification Deadline: August 30, 2024

Recommended Certification Deadline: December 30, 2024

The Project Manager has met all the requirements for Certification except for low-income enrollment. The PA notes that the Low-Income Facilitator (LIF) is experiencing a high number of projects requesting their assistance with filling the Program's low-income capacity requirement in a short period of time, slowing the rate at which they can fill the projects with low-income leads. This is due to previously delayed Tier 1 Projects reaching Certification at the same time as Tier 2 Projects. The LIF is working with Subscription Managers to fill the projects as quickly as they can. The Project Manager is requesting a four-month extension to work with the LIF to complete low-income enrollment.

Attachments Included

The extension request from the Project Manager is attached.



September 6, 2024

Program Administrator
Oregon Community Solar Program

administrator@oregoncsp.org

RE: Community Solar Program Extension of the Certification Deadline

Dear Program Administrator,

On behalf of Cork Solar PM, LLC (“Luminace”), as owner of the Project Manager listed below, we hereby submit this letter requesting an extension of the Certification period to correspond with the utility’s interconnection schedule.

Project	Project Manager
Cork Solar	Cork Solar PM, LLC

This project is on track to achieve COD around September 30, 2024, however I am requesting a certification extension to allow for CEP to finish LMI verification. We are requesting a 120-day extension.

Current certification deadline: August 30, 2024

Requested extension certification deadline: December 30, 2024

Thank you for your consideration of our request for an extension. Please contact my colleague Julia Peacock at 301-775-9511 or Julia.peacock@luminace.com if you have any questions.

Sincerely,

Joshua Udler
Vice President

cc: John Drexinger, Julia Peacock (Luminace)



Project Amendment Review and Recommendation

The Oregon Community Solar Program Administrator (PA) has reviewed the amendment request of the project described below and recommends that the Certification deadline be extended by two months.

Project Information

Project ID: PGE-2021-115

Project Name: Mompano Solar

Project Manager: Mompano Solar Project Manager, LLC

Subscription Manager: Arcadia Community Solar, LLC

Utility Service Area: PGE

Project Site Address: 45°17'43.3"N 122°30'44.9"W, Beavercreek, OR 97004

Project Size (kW-AC): 2,000

Carveout-eligible: No

Current Program Status and Date Achieved: Pre-certified, 04/15/2022

Project Description

Mompano Solar is a 2,000 kW-AC project located in Beavercreek, Oregon, in Clackamas County. Mompano Solar Project Manager, LLC is controlled by Coast Energy, LLC. Outreach and customer management are conducted through Arcadia Community Solar, LLC.

Review Summary

Date Review Completed: 11/5/2024

Nature of the Amendment Request: Extend Certification Deadline

PA Recommendation: Approve

Review Notes

Current Certification Deadline: October 30, 2024

Recommended Certification Deadline: December 30, 2024

The Project Manager (PM) is requesting a two-month extension to complete low-income enrollment and execute a Power Purchase Agreement (PPA). The PA team notes that the Low-Income Facilitator (LIF) is experiencing a high number of projects requesting their assistance with filling the Program's low-income capacity requirement in a short period of time, slowing the rate at which they can fill the projects with low-income leads. This is due to previously delayed Tier 1 Projects reaching Certification at the same time as Tier 2 Projects. The LIF is working with Subscription Managers to fill the projects as quickly as they can. The Project Manager is requesting a two-month extension to work with the LIF to complete low-income enrollment and execute a PPA.

Attachments Included

The extension request received from the Project Manager is attached.

RE: Project ID PGE-2021-115
Mompano Solar

To Whom it May Concern,

Pursuant to the ORCSP Program Implementation Manual, we are formally requesting a 2 month extension to the Certification deadline for the Mompano Solar project (ORCSP project ID PGE-2021-115) to allow us to complete the final two remaining checklist items for Project Certification, detailed below.

Project Progress

The project is progressing very well through construction. As of October 2, 2024 the system is mechanically complete and about 95% complete with electrical installation, having completed its county electrical inspection on Sept. 20, 2024. Remaining electrical work, QA/QC, and commissioning activities will take place over the next two months, with commercial operations expected to commence by December 2024 / January 2025.



Figure 1 - Picture taken Sept. 6, 2024

Request for Extension

Current Certification Deadline	Requested Extension	New Certification Deadline
October 30, 2024	2 months	December 30, 2024

We are ready to submit for Certification except for two outstanding requirements (shown below). We have taken reasonable and timely steps to secure both of those outstanding requirements, and both requirements are now in the hands of external counterparties whose completion timelines we can't guarantee. We predict that these requirements **may be** finalized before the current Certification Deadline, but we are requesting an additional 2 months' extension to the Certification deadline in case those counterparties take longer than anticipated to fulfill the outstanding requirements.

Status of Certification Requirements

Item	Status (est. completion date)	Note
Executed Utility PPA	11/15/2024	PPA was requested from Utility in August. Utility is in drafting process. Project Manager is pending receipt of final executable PPA.
Project Manager Authority Attestation	Ready	
Attestation of Commercial Operations Schedule	Ready	
Final construction drawings for the Project	Ready	
Final Project cost information	Ready	
Executed Interconnection Agreement + Upgrades Status	Ready	
Participant Verification	10/30/2024	Arcadia (Participant acquisition vendor, is at 90% total coverage. Just needs a few weeks to finalize LI recruitment with CEP.

Time Frame for Completion of Certification Requirements and Achievement of Commercial Operation

As noted, construction of the project is nearly complete and we expect to begin commissioning and project close out activities during the upcoming 2 months (Q4 of this year). Thus, we expect to comfortably achieve commercial operation within 6 months of the Certification deadline that we are requesting (New Certification deadline 12/30/2024, new COD deadline 6/30/2025). In the latest construction schedule from our General Contractor, Utility Permission to Operate (PTO) is estimated by December 30, 2024 with commercial operations commencing shortly thereafter.

Thank you for your consideration of this request. We are grateful for the ORCSP and the OPUC's continued support.

Thank you,

Peter Montgomery
 Project Development Manager
 Mompano Solar Project Manager, LLC



Project Amendment Review and Recommendation

The Oregon Community Solar Program Administrator (PA) has reviewed the amendment request of the project described below and recommends that the Certification deadline be extended by five months.

Project Information

Project ID: PGE-2020-19

Project Name: Dover Solar

Project Manager: Solar Town

Subscription Manager: Common Energy LLC

Utility Service Area: PGE

Project Site Address: 45°12'34.71"N, 122°40'33.30"W Canby, OR 97038

Project Size (kW-AC): 1,980

Carveout-eligible: No

Current Program Status and Date Achieved: Pre-certified, 4/27/2020

Project Description

Dover Solar is a 1,980 kW-AC project located in Canby, Oregon, in Marion County. Solar Town is controlled by Luminance. Outreach and customer management are conducted through Common Energy LLC.

Review Summary

Date Review Completed: 08/16/2024

Nature of the Amendment Request: Extend Certification Deadline

PA Recommendation: Approve

Review Notes

Current Certification Deadline: August 27, 2024

Recommended Certification Deadline: February 5, 2025

The Project Manager has met all the requirements for Certification except for low-income enrollment. The project also exceeds the 50% large commercial maximum capacity requirement allowed by the Program. The PA team notes that the Low-Income Facilitator (LIF) is experiencing a high number of projects requesting their assistance with filling the Program's low-income capacity requirement in a short period of time, slowing the rate at which they can fill the projects with low-income leads. This is due to previously delayed Tier 1 Projects reaching Certification at the same time as Tier 2 Projects. The LIF is working with Subscription Managers to fill the projects as quickly as they can. The Project Manager is requesting a five-month extension to work with LIF to complete low-income enrollment and comply with the large commercial maximum capacity requirement.

Attachments Included

The extension request from the Project Manager is attached.



October 31, 2024

Program Administrator
Oregon Community Solar Program administrator@oregoncsp.org

RE: Community Solar Program Extension of the Certification Deadline

Dear Program Administrator,

On behalf of Solar Town, LLC (“Luminace”), as owner of the Project Manager listed below, we hereby submit this letter requesting an extension of the Certification period to correspond with the utility’s interconnection schedule.

Project	Project Manager
Dover	Solar Town, LLC

This project is finalizing construction and interconnection work. However, I am requesting a certification extension to allow for CEP and Arcadia to finish LMI verification. We are requesting a 161-day extension.

Current certification deadline: August 27, 2024

Requested extension certification deadline: February 4, 2025

Thank you for your consideration of our request for an extension. Please contact my colleague Julia Peacock at 301-775-9511 or Julia.peacock@luminace.com if you have any questions.

Sincerely,

Mohammed Habul
Vice President

cc: John Drexinger, Julia Peacock (Luminace)



Project Amendment Review and Recommendation

The Oregon Community Solar Program Administrator (PA) has reviewed the amendment request of the project described below and recommends that the Certification deadline be extended by two months.

Project Information

Project ID: PGE-2020-53

Project Name: Marquam Creek Solar LLC

Project Manager: Marquam Creek Project Manager, LLC

Subscription Manager: Arcadia Community Solar, LLC

Utility Service Area: PGE

Project Site Address: 36140 Hwy 213 Marquam, OR 97038

Project Size (kW-AC): 1,900

Carveout-eligible: No

Current Program Status and Date Achieved: Pre-certified, 4/15/2022

Project Description

Marquam Creek Solar LLC is a 1,900 kW-AC project located in Marquam, Oregon, in Clackamas County. Marquam Creek Project Manager, LLC is controlled by Luminace. Outreach and customer management are conducted through Arcadia Community Solar, LLC.

Review Summary

Date Review Completed: 11/5/2024

Nature of the Amendment Request: Extend Certification Deadline

PA Recommendation: Approve

Review Notes

Current Certification Deadline: October 31, 2024

Recommended Certification Deadline: December 31, 2024

The Project Manager has met all the requirements for Certification except for low-income enrollment. The PA team notes that the Low-Income Facilitator (LIF) is experiencing a high number of projects requesting their assistance with filling the Program's low-income capacity requirement in a short period of time, slowing the rate at which they can fill the projects with low-income leads. This is due to previously delayed Tier 1 Projects reaching Certification at the same time as Tier 2 Projects. The LIF is working with Subscription Managers to fill the projects as quickly as they can. The Project Manager is requesting a two-month extension to work with the LIF to complete low-income enrollment.

Attachments Included

The extension request from the Project Manager is attached.



October 31, 2024

Program Administrator
Oregon Community Solar Program administrator@oregoncsp.org

RE: Community Solar Program Extension of the Certification Deadline

Dear Program Administrator,

On behalf of Marquam Creek Project Manager, LLC (“Luminace”), as owner of the Project Manager listed below, we hereby submit this letter requesting an extension of the Certification period to correspond with the utility’s interconnection schedule.

Project	Project Manager
Marquam Creek	Marquam Creek Project Manager, LLC

This project is finalizing construction and interconnection work. However, I am requesting a certification extension to allow for CEP and Arcadia to finish LMI verification. We are requesting a 60-day extension.

Current certification deadline: October 31, 2024

Requested extension certification deadline: December 31, 2024

Thank you for your consideration of our request for an extension. Please contact my colleague Julia Peacock at 301-775-9511 or Julia.peacock@luminace.com if you have any questions.

Sincerely,

Mohammed Habul
Vice President

cc: John Drexinger, Julia Peacock (Luminace)



Project Amendment Review and Recommendation

The Oregon Community Solar Program Administrator (PA) has reviewed the amendment request of the project described below and recommends that the Certification deadline be extended by two months.

Project Information

Project ID: PGE-2020-37

Project Name: Gun Club Solar LLC

Project Manager: Conifer Community Energy 2, LLC

Subscription Manager: Arcadia Community Solar, LLC

Utility Service Area: PGE

Project Site Address: 45.267°, -123.014°, Dundee, OR 97115

Project Size (kW-AC): 2,500

Carveout-eligible: No

Current Program Status and Date Achieved: Pre-certified, 04/15/2022

Project Description

Gun Club Solar LLC is a 2,500 kW-AC project located in Dundee, Oregon, in Yamhill County. Conifer Community Energy 2, LLC is controlled by Luminace. Outreach and customer management are conducted through Arcadia Community Solar, LLC.

Review Summary

Date Review Completed: 11/5/2024

Nature of the Amendment Request: Extend Certification Deadline

PA Recommendation: Approve

Review Notes

Current Certification Deadline: October 31, 2024

Recommended Certification Deadline: December 31, 2024

The Project Manager has met all the requirements for Certification except for low-income enrollment. The PA team notes that the Low-Income Facilitator (LIF) is experiencing a high number of projects requesting their assistance with filling the Program's low-income capacity requirement in a short period of time, slowing the rate at which they can fill the projects with low-income leads. This is due to previously delayed Tier 1 Projects reaching Certification at the same time as Tier 2 Projects. The LIF is working with Subscription Managers to fill the projects as quickly as they can. The Project Manager is requesting a two-month extension to work with the LIF to complete low-income enrollment.

Attachments Included

The extension request from the Project Manager is attached.



October 24, 2024

Program Administrator
Oregon Community Solar Program administrator@oregoncsp.org

RE: Community Solar Program Extension of the Certification Deadline

Dear Program Administrator,

On behalf of Conifer Community Energy 2, LLC (“Luminace”), as owner of the Project Manager listed below, we hereby submit this letter requesting an extension of the Certification period to correspond with the utility’s interconnection schedule.

Project	Project Manager
GunClub	Conifer Community Energy 2, LLC

This project is finalizing construction and interconnection work however I am requesting a certification extension to allow for CEP and Arcadia to finish LMI verification. We are requesting a 60-day extension.

Current certification deadline: October 31, 2024

Requested extension certification deadline: December 31, 2024

Thank you for your consideration of our request for an extension. Please contact my colleague Julia Peacock at 301-775-9511 or Julia.peacock@luminace.com if you have any questions.

Sincerely,

Mohammed Habul
Vice President

cc: John Drexinger, Julia Peacock (Luminace)



Project Amendment Review and Recommendation

The Oregon Community Solar Program Administrator (PA) has reviewed the amendment request of the project described below and recommends that the Certification deadline be extended by six months.

Project Information

Project ID: PGE-2020-55

Project Name: Zena Solar, LLC

Project Manager: Zena Solar, LLC

Subscription Manager: Common Energy LLC

Utility Service Area: PGE

Project Site Address: 45°01'12.0"N, 123°05'52.8"W, Salem, OR 97304

Project Size (kW-AC): 2,500

Carveout-eligible: No

Current Program Status and Date Achieved: Pre-certified, 4/15/2022

Project Description

Zena Solar, LLC is a 2,500 kW-AC project located in Salem, Oregon, in Polk County. Zena Solar, LLC is controlled by UGEI. Outreach and customer management are conducted through Common Energy LLC.

Review Summary

Date Review Completed: 11/15/2024

Nature of the Amendment Request: Extend Certification Deadline

PA Recommendation: Approve

Review Notes

Current Certification Deadline: July 26, 2024

Recommended Certification Deadline: January 31, 2025

The Project Manager has met all the requirements for Certification except for low-income enrollment. The Project Manager provided the Low-Income Facilitator (LIF) with four months of advance of their Certification deadline to complete low-income recruitment. The LIF requires at least 6 months' notice before Certification to complete low-income recruitment. However, the PA team also notes that the LIF is experiencing a high number of projects requesting their assistance with filling the Program's low-income capacity requirement in a short period of time, slowing the rate at which they can fill the projects with low-income leads. This is due to previously delayed Tier 1 Projects reaching Certification at the same time as Tier 2 Projects. The LIF is working with Subscription Managers to fill the projects as quickly as they can. The Project Manager is requesting a five-month extension to work with the Low-Income Facilitator to complete low-income enrollment. To ensure the project meets the low-income Certification requirement before the requested Certification deadline, the PA is extending the Certification deadline by six months to January 31, 2025.

Attachments Included

The extension request received from the Project Manager is attached.



417 5th Avenue
Suite 803
New York, NY 10016

Oregon Community Solar Program
Attn: Community Solar Program Administrator
421 SW Oak St, Suite 300
Portland, OR 97204

RE: Request for Extension of Certification Deadline

Dear Program Administrator,

We are writing to request an extension of the Certification Deadline for the Zena Solar, LLC community solar project.

We are requesting this extension because we have not yet been able to enroll the minimum number of low and medium income (LMI) subscribers required to meet the requirements of the Oregon Community Solar Program. This is due to significant delays by Community Energy Project (CEP) in qualifying LMI customers. We understand that this delay by CEP is impacting several community solar developers in Oregon.

In addition, the Commercial Operation Date (COD) for this project is forecasted for November 15th, 2024.

We request that the Certification Deadline be extended to December 30, 2024.

Please let us know if you require any further information pertaining to this request.

Sincerely,

A handwritten signature in black ink, appearing to read "Nick Blitterswyk".

[Nick Blitterswyk \(Oct 29, 2024 08:49 EDT\)](#)

Nick Blitterswyk






Zena Solar_Community Solar Program Extension of the Certification Deadline-2024-10-28

Final Audit Report

2024-10-29

Created:	2024-10-29
By:	Mir Salman Ali (salman.ali@ugei.com)
Status:	Signed
Transaction ID:	CBJCHBCAABAAxx5CBCPz2VLyeXqQGXMgi3yNQSjfgpv

"Zena Solar_Community Solar Program Extension of the Certification Deadline-2024-10-28" History

-  Document created by Mir Salman Ali (salman.ali@ugei.com)
2024-10-29 - 2:52:03 AM GMT
-  Document emailed to Nick Blitterswyk (nick.blitterswyk@ugei.com) for signature
2024-10-29 - 2:52:26 AM GMT
-  Email viewed by Nick Blitterswyk (nick.blitterswyk@ugei.com)
2024-10-29 - 12:49:12 PM GMT
-  Document e-signed by Nick Blitterswyk (nick.blitterswyk@ugei.com)
Signature Date: 2024-10-29 - 12:49:18 PM GMT - Time Source: server
-  Agreement completed.
2024-10-29 - 12:49:18 PM GMT



Project Amendment Review and Recommendation

The Oregon Community Solar Program Administrator (PA) has reviewed the amendment request of the project described below and recommends that the Certification deadline be extended by two months.

Project Information

Project ID: PP-2021-113

Project Name: Chapman Creek Solar

Project Manager: Chapman Creek PM, LLC

Subscription Manager: Arcadia Community Solar, LLC

Utility Service Area: PAC

Project Site Address: 42° 9'15.09"N, 123°37'26.33"W Cave Junction, OR 97523

Project Size (kW-AC): 2,990

Carveout-eligible: No

Current Program Status and Date Achieved: Pre-certified, 4/15/2022

Project Description

Chapman Creek Solar is a 2,990 kW-AC project located in Cave Junction, Oregon, in Josephine County. Chapman Creek PM, LLC is controlled by Luminace. Outreach and customer management are conducted through Arcadia Community Solar, LLC.

Review Summary

Date Review Completed: 11/5/2024

Nature of the Amendment Request: Extend Certification Deadline

PA Recommendation: Approve

Review Notes

Current Certification Deadline: October 15, 2024

Recommended Certification Deadline: December 31, 2024

The Project Manager has met all the requirements for Certification except for low-income enrollment. The PA team notes that the Low-Income Facilitator (LIF) is experiencing a high number of projects requesting their assistance with filling the Program's low-income capacity requirement in a short period of time, slowing the rate at which they can fill the projects with low-income leads. This is due to previously delayed Tier 1 Projects reaching Certification at the same time as Tier 2 Projects. The LIF is working with Subscription Managers to fill the projects as quickly as they can. The Project Manager is requesting a two-month extension to work with the LIF to complete low-income enrollment.

Attachments Included

The extension request from the Project Manager is attached.



October 31, 2024

Program Administrator
Oregon Community Solar Program

administrator@oregoncsp.org

RE: Community Solar Program Extension of the Certification Deadline

Dear Program Administrator,

On behalf of Chapman Creek PM, LLC (“Luminace”), as owner of the Project Manager listed below, we hereby submit this letter requesting an extension of the Certification period to correspond with the utility’s interconnection schedule.

Project	Project Manager
Chapman Creek	Chapman Creek PM, LLC

This project is finalizing construction and interconnection work. However, I am requesting a certification extension to allow for CEP and Arcadia to finish LMI verification. We are requesting a 77-day extension.

Current certification deadline: October 15, 2024

Requested extension certification deadline: December 31, 2024

Thank you for your consideration of our request for an extension. Please contact my colleague Julia Peacock at 301-775-9511 or Julia.peacock@luminace.com if you have any questions.

Sincerely,

Mohammed Habul
Vice President

cc: John Drexinger, Julia Peacock (Luminace)