



Program Administrator's Project Recommendation

May 24, 2024

Community Solar Program - Docket No. UM 1930

On January 11, 2022, in Order No. 22-007, the Commission permitted the delegation of Commission authority to the Community Solar Program Administrator (PA) to grant noncontroversial project pre-certifications, waivers, extensions, and amendments. Under the permitted delegation of authority, Staff will post the PA's project recommendation to UM 1930 with a comment period of two weeks. If no comments in opposition are received prior to the end of the comment period, the recommendation will go into effect. If comments in opposition are received prior to the end of the comment period, the recommendation will not go into effect and the matter will be referred to the Commission for a decision at the next available public meeting.

Staff posts the PA's recommendation to grant a forty-day Certification deadline extension for the following project:

PP-2021-109 (Antelope Creek Solar)

The PA has reviewed the project Certification deadline extension request and has recommended granting the extension. That extension request is included below. Staff finds the PA's recommendation to be noncontroversial and that granting the extension may be delegated to the PA. Stakeholders in opposition of the PA's recommendation should post comments to UM 1930 by June 7, 2024.

To Submit Public Comment:

Stakeholders can submit written comments on the PA's recommendation by email to puc.filingcenter@puc.oregon.gov. Please email puc.hearings@puc.oregon.gov to be added to the UM 1930 docket service list and receive notifications in the UM 1930 docket.

Joe Abraham
Oregon Public Utility Commission
201 High St. SE
Salem, OR 97301
(503) 428-0699
joseph.abraham@puc.oregon.gov



Project Amendment Review and Recommendation

The Oregon Community Solar Program Administrator (PA) has reviewed the amendment request of the project described below and recommends that the Certification deadline be extended by forty days.

Project Information

Project ID: PP-2021-109

Project Name: Antelope Creek Solar

Project Manager: Antelope Creek PM, LLC

Subscription Manager: Arcadia Community Solar, LLC

Utility Service Area: PAC

Project Site Address: 42°27'45.2"N, 122°49'56.9"W, Eagle Point, OR 97524

Project Size (kW-AC): 2250

Carveout-eligible: No

Current Program Status and Date Achieved: Pre-certified, 4/15/2022

Project Description

Antelope Creek Solar is a 2,250 kW-AC project located in Eagle Point, Oregon, in Jackson County. The Project Manager entity is controlled by Luminace. Outreach and customer management for the project are conducted by Arcadia Community Solar, LLC.

Review Summary

Date Review Completed: 05/15/2024

Nature of the Amendment Request: Extend Certification Deadline

PA Recommendation: Approve

Review Notes

Current Certification Deadline: April 15, 2024

Recommended Certification Deadline: May 25, 2024

The Project Manager is requesting a forty-day extension to correspond with the utility's interconnection and construction schedule and to update Certification documents on the Program platform; the project is expecting to achieve COD on 6/21/2024. The project was previously granted a ninety-day extension to complete low-income enrollment. The project has demonstrated progress toward completion, and the PA supports granting this extension.

Attachments Included

The extension request received from the Project Manager is attached.



May 13, 2024

Program Administrator
Oregon Community Solar Program

administrator@oregoncsp.org

RE: Community Solar Program Extension of the Certification Deadline

Dear Program Administrator,

On behalf of Antelope Creek PM, LLC (“Luminace”), as owner of the Project Manager listed below, we hereby submit this letter requesting an extension of the Certification period to correspond with the utility’s interconnection schedule.

Project	Project Manager
Antelope Creek	Antelope Creek PM, LLC

This project is tracking to achieve COD on 6/21/2024. We are requesting a 40-day extension to allow the PAC to finish construction and Luminace to update certification documents. This includes updating system size in the portal, uploading signed interconnection agreement and verifying Tier 2 pricing.

Current six-month certification deadline: April 15, 2024

Requested extension certification deadline: May 25, 2024

Thank you for your consideration of our request for an extension. Please contact my colleague Julia Peacock at 301-775-9511 or Julia.peacock@luminace.com if you have any questions.

Sincerely,

Joshua Udler
Senior Director, Legal

cc: John Drexinger, Julia Peacock (Luminace)