Rural Digital Opportunity Fund (RDOF) Project Update

Jacksonville, Oregon Wire Center – Month of May 2025

Job 073: Fiber placement from Medford, Oregon to Griffin Creek Road: COMPLETE

Job 603: Fiber placement from Griffin Creek Road to Griffin Lane to intersection of Sterling Creek Road: COMPLETE. This section encountered numerous solid rock sections that necessitated engineering design changes and previously unplanned pole installations. All poles have been set and fiber placed on the poles. Remaining work to splice fiber.

Job 603: Fiber Area Serving Interface pad and cabinet installation at the intersection of Griffin Lane and Sterling Creed Road: COMPLETE

Job 875: Fiber placement from intersection of Griffin Lane and Sterling Creek Road to intersection of Sterling Creek Road and Little Applegate Road: Job with contractor RBC Construction has utilized crews working from both ends of this job. Pole placements, fiber installation, and plowing in fiber sections is ongoing. 95% complete with a completion date of early June 2025.

Job 876: Fiber placement from the intersection of Yale Creek Road and Little Applegate Road to the intersection of Little Applegate Road and Upper Applegate Road and on to the terminus of the route ending east of Applegate Lake: This job remains in a final engineering status and is assigned to RBC Construction. Receipt of materials for this job began in May 2025. This job will be almost entirely aerial placement, and new poles will be placed. The majority of this job is on easily accessible flat terrain. The crews working on Jobs 603 and 875 will be transferred to Job 876 to expedite construction. This job requires coordination with the Army Corps of Engineers which has been in progress since Q4 2024. The anticipated completion date for Job 876 is under review.

NOTE: CenturyLink tentatively intends to begin marketing fiber service to customers within the RDOF supported census blocks, and bringing those customers desiring fiber service onto the fiber system in Q3 2025. CenturyLink has determined it will not need to wait until Job 876 is completed before initiating services at eligible locations passed by the newly placed fiber.

LUMEN

Statewide RCT 48

	TTs Cleared - 48 Hrs	Total TTs	TTs Cleared - 48 Hrs %
C WIRE CENTERS - TTs CLEARED - 48 HRS	641	1,439	44.5%
Q WIRE CENTERS - TTs CLEARED - 48 HRS	4,961	10,317	48.1%
U WIRE CENTERS - TTs CLEARED - 48 HRS	402	1,130	35.6%
LUMEN WIRE CENTERS - TTs CLEARED - 48 HRS	6,004	12,886	46.6%
12 MONTH AVERAGE COMPLIANCE %		46.6%	

Statewide TT - 100 (Trouble Tickets)

	Allowed TTs Sum	Actual TTs Sum	> Allowed TTs Sum	Compliance %
C WIRE CENTERS > ALLOWED TTs	4,207	1,439	19	99.5%
Q WIRE CENTERS > ALLOWED TTs	24,220	10,317	390	98.4%
U WIRE CENTERS > ALLOWED TTs	3,186	1,130	55	98.3%
LUMEN WIRE CENTERS > ALLOWED TTs	31,613	12,886	464	98.5%
12 MONTH AVERAGE COMPLIANCE %			98.5%	

Statewide TT - 100 (Wire Centers)

	Wire Centers > Allowed TTs
C WIRE CENTERS > ALLOWED TTs	4
Q WIRE CENTERS > ALLOWED TTs	30
U WIRE CENTERS > ALLOWED TTs	8
ALL WIRE CENTERS > ALLOWED TTs	42
TOTAL WIRE CENTERS	138
INFORMATIONAL WC COMPLIANCE	69.6%

Protected Cx RCT 48

	TTs Cleared - 48 Hrs	Total TTs
CENTURYTEL OF E. OREGON / OREGON, INC - TTs CLEARED - 48 HRS	57	150
QWEST CORPORATION - TTs CLEARED - 48 HRS	146	267
EQ UNITED TEL-OR - TTs CLEARED - 48 HRS	19	69
LUMEN WIRE CENTERS - TTs CLEARED - 48 HRS	222	486
12 MONTH AVERAGE COMPLIANCE %		45.7%

Protected TT - 100 Cx (Trouble Tickets)

Monthly Threshold 3 allowed tickets per 100 lines	Protected Lines	Allowed TTs	Actual TTs
MONTH 1 (APR-2025)	1,994	60	23
MONTH 2 (MAR-2025)	2,022	61	41
MONTH 3 (FEB-2025)	2,059	62	67
MONTH 4 (JAN-2025)	2,096	63	44
MONTH 5 (DEC-2024)	2,136	64	35
MONTH 6 (NOV-2024)	2,165	65	41
MONTH 7 (OCT-2024)	2,191	66	38
MONTH 8 (SEP-2024)	2,224	67	46
MONTH 9 (AUG-2024)	2,269	68	46
MONTH 10 (JUL-2024)	2,303	69	28
MONTH 11 (JUN-2024)	2,335	70	28
MONTH 12 (MAY-2024)	2,336	70	49
MONTHS ACHIEVING TT/100 SPECIFICATION			11
MONTHS NOT ACHIEVING TT/100 SPECIFICATION			1
TT/100 METRIC FOR PRICE FLEXIBILITY			91.7%

TTs Cleared - 48 Hrs %
38.0%
54.7%
27.5%
45.7%

Met Threshold
YES
YES
NO
YES
YES
YES
YES
YES
YES
YES
YES
YES
YES