April 10, 2026

Public Utility Commission of Oregon
P.O. Box 1088
Salem, OR 97308-1088
puc.filingcenter@puc.oregon.gov

RE: UM 1908 – QWEST CORPORATION, UNITED TELEPHONE COMPANY OF THE NORTHWEST, CENTURYTEL OF OREGON, and CENTURYTEL OF EASTERN OREGON, Joint Petition for Approval of Price Plan Pursuant to ORS 759.255 and Partial Exemption Pursuant to ORS 759.052.

To whom this may concern, this correspondence pertains to items for filing in Docket UM 1908:

Assembly of service quality metrics and call log data occurs monthly. That data is submitted on a fixed two-week filing cadence, specifically on days 14 and 28 of the current filing cycle, and the timing of each filing cycle results in the information being obtained and filed a few days earlier each month than it would be under a traditional month-end process. In months with 30 or 31 days, the second filing date at day 28 brings the filing forward by 2 or 3 days. As a result, the gap between the close of the measurement period and the submission of the associated data is shortened. Month over month this cadence effectively accelerates the reporting timeline. Although the shift is modest in any given month, the consistent, earlier due date each month compounds that shift and compresses turnaround for obtaining, validating, and filing the monthly data. As such the call logs and service quality metrics are not presently available and will be filed on or before the week of April 27, 2026.

1. Attached are confidential and redacted call logs for the Protected Customer toll-free, 24/7 dedicated customer support line through March 31, 2026.

2. A non-confidential construction progress report for the Rural Digital Opportunity Fund (RDOF) project in the Jacksonville, Oregon wire center. This report includes a sample of the dispatched marketing materials.

3. Confidential and non-confidential service quality performance metrics for March 2026 will be supplied during or before the week of April 27, 2026.

If you have any questions or concerns, please do not hesitate to contact me.

Sincerely,

Peter Gose
Senior Director, Regulatory Affairs
Attachments

14530 NW 63rd Street
Parkville, Missouri 64152-8703
Tel: 816.759.2895
peter.gose@lumen.com

Rural Digital Opportunity Fund (RDOF) Project Update

Jacksonville, Oregon Wire Center – Month of April 2026

Job 073: Fiber placement from Medford, Oregon to Griffin Creek Road: COMPLETE

Job 603: Fiber placement from Griffin Creek Road to Griffin Lane to intersection of Sterling Creek Road: COMPLETE. This section encountered numerous solid rock sections that necessitated engineering design changes and previously unplanned pole installations. All poles have been set, fiber placed on the poles, and fiber splicing work is complete.

Job 603: Fiber Area Serving Interface pad and cabinet installation at the intersection of Griffin Lane and Sterling Creek Road: COMPLETE

Job 603: All fiber asset placement recorded in plant inventory record keeping systems. This step was necessary to identify addressable living units for service availability and to initiate marketing of GPON services: COMPLETE; marketing to begin in Q3 2025 for living units along Job 603.

Job 875: Fiber placement from intersection of Griffin Lane and Sterling Creek Road to intersection of Sterling Creek Road and Little Applegate Road: COMPLETE. Placement of Optical Light Terminal at 2900 Little Applegate Road. COMPLETE. Testing of fiber paths from Medford central office Optical Light Terminal to 2900 Little Applegate Road Optical Light Terminal resulted in strong light levels: COMPLETE

Job 876: Fiber placement from 2900 Little Applegate Road to the intersection of Yale Creek Road and Little Applegate Road: COMPLETE. Inspections of construction required reinstallation of certain conduit sections to achieve the required placement depth below grade. Pavement damage at the roadway edge and at the shoulder required repairs as the installation equipment cracked the asphalt surface. Driveway borings this section required directional boring to place the fiber conduit underneath: COMPLETE. Fiber placement from the intersection of 2900 Little Applegate Road and Sterling Creek Road to the intersection with Upper Applegate Road: COMPLETE. A section of the initial underground conduit was unable to achieve the depth required by Jackson County. CenturyLink has opted to place fiber on new poles installed by Charter. Poles and fiber for the remainder of Job 876 from the intersection of Little Applegate Road and Upper Applegate Road to the terminus at Applegate Lake have been received and set and all fiber from has been installed. Splicing is complete. All portions of Job 876 including fiber placement and optical light terminal placement are complete and eligible living unit locations are being entered into the internal inventory system to allow for ordering fiber service. The remaining item for Job 876 requires coordination with the Army Corps of Engineers which has been in progress since Q4 2024. Given the Q4 2025 federal government shutdown, no progress was able to be made with the Army

Corps of Engineers in November. Communication with the Army Corps of Engineers is on-going and Corps staff has indicated they will reach out very soon with a request for administrative fee payments and to advise on next steps.

.

CenturyLink has started marketing fiber service to eligible customers within the RDOF supported census blocks, and bringing those customers desiring fiber service onto the fiber system in Q1 2026. Quantum Fiber branded marketing materials were shared with OPUC and CUB at monthly virtual meeting. Attached to this reporting is the actual CenturyLink Fiber marketing material that was sent to eligible customers. As of 4/10/2026, no fiber service orders have been received. A second round of marketing materials will be mailed during the week of April 13, 2026. Additionally, banners will be affixed to outside plant enclosures in the Jacksonville fiber project area and corregated yard signs will be placed for marketing purposes.

Calix E7 System Deployment – Little Applegate and Upper Applegate Road Sites

As part of a strategic modernization initiative to enhance network reliability and service quality in the Applegate Valley region, Calix E7 systems are being deployed at three key locations: 2900 Little Applegate Road, 6592 Little Applegate Road, and 2600 Upper Applegate Road. These installations are designed to replace aging Nortel DMS Urban Integrated Pair Gain (IPG) systems, which have been in service for over 40 years and have become recurring points of failure.

2900 Little Applegate Road – Deployment Status: COMPLETE

A new concrete pad has been poured and a Calix E7 cabinet has been installed.
Electrical power has been successfully provisioned to the site.
Fiber cable has been brought to this cabinet.
The system is completely built and has passed testing procedures.
Transport paths back to Jacksonville are complete.
47 customer lines have been cut over as of 3/12/2026.
19 remaining customer lines remain to be cut over.

This site bypasses multiple legacy T1 repeater sites, eliminating past known failure points and improving service continuity.

6592 Little Applegate Road – Deployment Status: In Progress

The Calix cabinet has been delivered and staged for installation. COMPELTE
Cabinet pad placed and awaiting electrical inspection. COMPLETE

Electrical expansion work has commenced to support the new system. PPL pole placement anticipated around 3/15/2026. COMPLETE
Line cards for this site are received. COMPLETE
While easement and permitting work at this location is resolved, there is one small fiber placement issue that needs to occur via changing fiber attachments to a different pole. This is necessary to avoid any potential trespass concern.
19 customer lines cutover anticipated early April 2026.

This upgrade will similarly bypass legacy T1 infrastructure and improve network resilience.

2600 Upper Applegate Road – Deployment Status: COMPLETE

Fiber cable extension work bring high-capacity connectivity to the site. COMPLETE
The Calix cabinet is in place, and line cards are received and placed.
All 10 customer lines have been cutover to the new system as of 3/12/2026.
The older Nortel DMS Urban pair gain system has been turned down and will be removed at a later date.
This new system has eliminated dependency on aging T1 repeater chains.

Cutover Method

Methods of Procedure (MOPs) used to ensure a seamless cutover from the legacy Nortel DMS IPG systems to the new Calix E7 platforms is as follows below:

Each customer line is individually cut over by completing all necessary system programming and only then moving jumpers at the cross connection cabinet to switch the customer from the Nortel DMS to the Calix E7 system. The jumper process requires approximately two minutes, hence customer down time will be minimal.

The goal is to minimize customer downtime and ensure a smooth transition with no service disruption. Company official lines were utilized for cutover testing prior to moving working customer lines to the new system.

CenturyLink®

Welcome to internet you'll love.

From binging shows to sharing content to keeping up with friends and family, there's nothing better than internet you can trust.

Speeds up to 940 Mbps for $75/mo.

- Installation included–a $129 value
- 99.9% reliable* network
  Based on network uptime or availability.
- Unlimited data and no annual contract
- Free modem

Limited availability. Service and rate in select locations only. Paperless billing required. Taxes and fees apply. Rate excludes CTL Fee not to exceed $1.50/mo./line.*

See details on back.

PROOF

AMAZING FIBER-OPTIC SPEED

CenturyLink® Fiber Internet delivers an ultra-fast fiber connection with the speed you need for your online life—it's internet that lets you do it all.

Learn more at **CenturyLink.com**

CenturyLink®

*The CTL Fee is the Facility Relocation Cost Recovery Fee. This is neither a tax nor required by law but set by CenturyLink and may change. For information about taxes and fees, visit centurylink.com/feesandtaxes.

Although our fiber service usually means 100% fiber-optic network to your location, in limited circumstances CenturyLink may need to deploy alternative technologies coupled with a non-fiber connection from a certain point (usually the curb) to your location in order to provide the advertised download speeds.

Customer speed experiences will vary, particularly when accessing the Internet wirelessly from various devices. Download/upload speeds are via a wired connection. Internet speeds are not guaranteed due to conditions outside of network control, including customer location, devices, equipment, and access through a wired or wireless connection; see centurylink.com/internetpolicy for more information.

Limited availability. Service and rate in select locations only. Offer available to qualifying customers only. Limited time offer. Monthly service rates, leased equipment rates, installation and construction fees, taxes and fees are subject to change and, if any changes are made to existing CenturyLink accounts in any manner, all prior discounts will be void. **WiFi Equipment:** CenturyLink-provided leased WiFi equipment is included in the service and must be returned upon termination of service. **Installation:** Offer includes technician installation at customer's eligible location. **Construction:** For certain, new Internet installations, construction charges may apply ("Construction Charges"). CenturyLink will absorb the first $1,500 of the Construction Charges; customer will be responsible for Construction Charges to the extent they exceed $1,500, usually no more than an additional $2,000. Customers must approve Construction Charges before work begins; either party may cancel with no further obligations. **Billing:** Month to month (referred to as "no contract") service means no term commitment and may be cancelled at any time without an early termination fee but customer must accept Internet Subscriber Agreement prior to using service (see centurylink.com/eula). To receive advertised rate, customer must enroll in paperless billing and agree to not receive a paper invoice from CenturyLink. If paperless billing is cancelled or not activated in a timely manner, the then-current standard monthly rate will apply. Customer may access their monthly invoice in My CenturyLink online account. Customers who elect to receive a paper bill will be charged $2 for each applicable monthly bill. **Postpay:** A credit check or deposit may apply. **Prepay:** Service will begin on the date your order is completed and full payment is processed through your choice of bank account (via ACH payment), debit card, credit card, or other prepay service available with your subscription. Each month following, a recurring e-commerce transaction for your service will be processed as service automatically renews monthly until cancelled by customer. See centurylink.com/feesandtaxes for applicable taxes and fees. Additional restrictions apply. 25CTRGTB334

PROOF